

STATUS OF BUILDING WORKS - Bus Stands

Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
			No. & Date	Amount (In Cr.)									
1	2	3	5	6	7	8	9	10	11	12	13	14	15
1	Hoshiarpur	Constn. of Bus Stand at Haryana	Memo No.PIDB/DCFA/20/5132 dt.27.11.2020	2.00	30.03.2021	1.57	73%	1.11	1.02	--	0.55	31.10.2022	Work in progress
2	Patiala 1	Constructio of New Bus Stand and Workshop and Constructio of Flyover for Entry of Buses in New Bus Stand and Workshop at Patiala	Secretary of Govt. of PB Deptt. Of Transport Chd. No. 1656 Dt 08.10.2020	60.98	05.01.21	45.97	91%	42.50	4.50	2.50	17.48	31.03.2023	Main building to be completed by 3112.2022 & workshop by 31.03.2023 subjected to availability of funds
			PIDB No. 25 Dt. 05.01.2021	7.77		6.31		6.11	6.11	1.52	1.52	31.03.2023	This is not related to building works
3	Chandigarh	Const. of Bus Stand at Ropar	13/3/2017/5 T/631/ 7-09-2021	22.02	30.11.2021	17.91	28	4.47	4.47	1.25	13.44	29.02.2023	
		TOTAL		92.77		71.76		54.19		5.27	32.99		