

PHSC and PGIMER works

Sr. No.	Name of Circle	Name of the Work / Head	Client Department	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
				No. & Date	Amount (In Crores)									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Sangrur	Extension of New residences Building for TMCH in Civil Hospital Sangrur.	PHSC	No.6504 dated 10.12.2020	3.90	11.06.2021	3.78	77%	1.02	1.02	0.60	2.88	31.12.2022	Work in Progress
2	Sangrur	Construction of New Doctor Residences Near Ranbir Club at Sangrur	PHSC	No. 6504 dated 10.12.2020	3.93	11.06.2021	3.81	77%	1.67	1.67	0.25	2.26	31.12.2022	Work in Progress
3	Sangrur	CONSTRUCTION OF PET-CY/SPECT-CT BUILDING IN CIVIL HOSPITAL (TO FACILITATE TATA MEMORIAL CANCER HOSPITAL) AT SANGRUR (PUNJAB)	Punjab Health System Corporation	6989 Dated 17.12.2019	5.00	12.06.20	4.87	100%	4.90	4.90	0.30	0.30	28.06.2022	Work in Progress
4	Ferozepur	Setting up of the PGIMER Satelite Center ar Ferozepur (Punjab) Construction of Boundary wall, Office block, Securtiy post, Toilet Block and Internal Roads	Deposite work	AA Recd. Vide Depatment of Hospital Engineering & Planning PGIMER memo No. PGI / Engg/ HE/ Const/ 20/1458 dated 15.9.2020	4.36	12.11.2020	3.39	80%	3.39	3.32	--	--	31.12.2022	Work in Progress
					17.19		15.85		10.98	10.91	1.15	5.44		