

Status of works regarding EVM and VVPAT Storage Godowns

Sr. No.	Name of Circle	Name of the work/Head	Administrative Approval (In Cr.)	Date of Allotment	Physical Progress Civil Works (in %age)	Funds Utilized (In Cr.)	Balance funds required as the budget got lapsed on 31.03.2022 (In Cr.)	Date of Completion
1	2	3	4	5	6	7	8	9
1	Jalandhar-1	Construction of Warehouse for the Storage of EVMs and VVPATs in DAC Jalandhar.	4.48	10.06.2021	80%	3.45	1.03	31.10.2022
2	Amritsar	Construction of Warehouse of EVM and VVPAT at Daburji, Amritsar	4.29	13.09.2021	72%	2.33	1.97	30.11.2022
		Total	8.77			5.78	3.00	