

### STATUS OF BUILDING WORKS - SPORTS DEPARTMENT

Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
			No. & Date	Amount (In Cr.)									
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Hoshiarpur	Constn. of Sports Complex, Shamchaurasi	Memo No.PIDB/DCFA/20/5132 dt.27.11.2020	2.00	30.03.2021	1.59	80%	1.01	1.01	0	0	31.10.2022	Work in progress
2	Hoshiarpur	Constn. of Sports Stadium in Govt. College at Tanda Urmur Distt. Hsp.	PSSC/CW/2018/ 225 dt.15.01.19	1.56	08.03.19	1.22	95%	1.22	0.87	--	--	31.10.2022	95% work completed except finishing work.
3	Ferozepur	Const. of Hockey stadium in Shaheed Bhagat Singh Sports complex at Ferozepur (Balance works)	A/A recd. Vide Pb. Sports Council memo No.PSSC/CW-2019/93944 Dt.07.08.2019	0.71	20.09.19	0.69	84%	0.69	0.48	--	--	31.12.2022	Work in progress
4	Patiala-1	Construction of Boundary Wall and Main Entrance Gates with RCC Pillers and C.C. Hollow Blocks Around New Complex of Maharaja Bhupinder Singh Sports University Patiala.	Special Secretary Sports & Youth Services Punjab Ch. No. PSSC/CW/2020/76-85 Dt. 01.11.2020 (Phase-I)	25.000	10.03.21	3.51	99%	3.40	3.40	0.11	0.11		
5	Patiala 1	Construction Of Internal Roads & Parking For Academic Block, Girls Hostel-1 & Boys Hostel-1 In Maharaja Bhupinder Singh Punjab Sports University At Patiala.	Special Secretary Sports & Youth Services Punjab Ch. No. 3/18/2021-4SS/421 Dt. 05.07.2021 (Phase-1)	53.000	22.12.21	1.40	50%	0.49	0.49	0	38.690		
6	Patiala 1	Construction Of Academic Block Girls Hostel-1 And Boys Hostel-1 In Maharaja Bhupinder Singh Punjab Sports University At Patiala			03.12.21	40.75	47%	13.84	13.84	6.45			
7	Amritsar	Construction of stadium at Village Bathe Bhani in District Tarn Taran.	PSSC/CW/2018/904 dt.15.02.19	1.80	11.06.2019	1.36	100%	1.36	1.10	0	0.44	31-10-2022	Work completed Joint visit was done with
		<b>TOTAL</b>		<b>84.07</b>		<b>50.52</b>		<b>22.01</b>	<b>21.19</b>	<b>6.56</b>	<b>39.24</b>		