

## STATUS OF HOME DEPARTMENT WORKS

Sr No.	Name of Circle	Name of the work/Head	Administrative Approval Amount (In Cr.)	Tender Amount (Rs. In Cr.)	Date of Allotment	Funds Received (In Cr.)	Physical Progress (%)	Expenditure till date (In Cr.)	Pending Liability if any (In Cr.)	Balance funds required to complete the work (In Cr.)	Likely Date of Completion	Remarks (Any issues to be flagged in Hon'ble Building Committee Meeting)
1	2	3	4	5	6	7	8	9	10	11	13	14
1	Jalandhar-2	Constn. of Judicial Court Complex including Residence at S.B.S.Nagar	54.52	51.69	25.07.2017	47.75	77%	47.75	0.00	6.77	-	Matter regarding issuance of revised Administrative Approval amounting to Rs.6591.47 lacs. may kindly be taken up with Department of Home & Justice as it has been already approved by Hon'ble Building Committee
2	Hoshiarpur	Construction of JCC at Hoshiarpur (Punjab).	60.28	49.86	14.08.2018	58.77	100%	58.77	1.51	1.51	Work completed	-
		Construction of Judicial officer residences in proposed JCC at Hoshiarpur (Punjab).	19.61	15.28	01.02.2019	12.17	80%	12.17	1.00	7.44	31.12.2022	--
3	Hoshiarpur	Construction of Judicial Court Complex at Mukerian	15.26	12.31	19.03.2018	12.77	95%	12.77	2.49	2.49	31.10.2022	--
4	Faridkot	Construction of Judicial Court Complex including Residences at Gidderbaha Distt Sri Muktsar Sahib	16.48	11.66	21.02.2019	11.86	98%	11.86	0.50	4.62	31.12.2022	-----
5	Pathanot	Construction of 4th and 5th floor in Judicial Court Complex at Pathankot	4.94	3.77	28.02.19	4.05	89%	4.05	0.89	0.89	31.10.2022	Work held up for want of revised Approval amounting to Rs. 579.78 lacs from Hon'ble building committee
6	Amritsar	Construction of Record Room in Judicial Court Complex at Amritsar	13.81	9.53	1.11.2017	9.90	97%	9.90	1.00	3.91	31.10.2022	

Sr No.	Name of Circle	Name of the work/Head	Administrative Approval Amount (In Cr.)	Tender Amount (Rs. In Cr.)	Date of Allotment	Funds Received (In Cr.)	Physical Progress (%)	Expenditure till date (In Cr.)	Pending Liability if any (In Cr.)	Balance funds required to complete the work (In Cr.)	Likely Date of Completion	Remarks (Any issues to be flagged in Hon'ble Building Committee Meeting)
1	2	3	4	5	6	7	8	9	10	11	13	14
7	Sangrur	Construction of Malkhana / Record Room, Service Block, Ramp & Connecting Corridor in Judicial Court Complex at Barnala.	13.96	11.67	27.05.2019	7.00	82%	7.00	1.00	6.96	31.10.2022	--
8	Pathankot	Construction of Judicial Officers Residence at Gurdaspur	6.32	4.36	06.02.2019	3.51	88%	3.51	1.00	2.81	31.10.2022	--
		<b>Total</b>	<b>205.17</b>	<b>170.13</b>		<b>167.78</b>		<b>167.78</b>	<b>9.39</b>	<b>37.39</b>		