

STATUS OF WORKS RELATING TO DEPARTMENT OF REVENUE

| Sr. No. | Name of work | Location | District | Administrative Approval Amount | | Date of Allotment | Tender Amount (In Cr.) | Physical Progress in % | Funds Received (In Cr.) | Expenditure (In Cr) | Pending liability (In cr.) | Balance funds required to complete the works (In cr.) | Likely Date of Completion | Remarks |
|---------|--|-----------------|-----------------|--|-----------------|-------------------|------------------------|------------------------|-------------------------|---------------------|----------------------------|---|---------------------------|------------------------|
| | | | | No. & Date | Amount (In Cr.) | | | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| 1 | Construction of Tehsil complex with Fard Centre at Lopoke | Lopoke | Taran Taran | 3183-85 dt. 19.07.21 | 4.73 | 13.09.2021 | 3.29 | 80% | 3.29 | 3.29 | 0.00 | 1.44 | 31.12.2022 | |
| 2 | Construction of Tehsil officer with Fard Centre at Bhwanigarh. | Bhwanigarh | Sangrur | EST203/16/2021- Revenue estab III/1116365 dated 26.8.2021 | 6.75 | 19.10.2021 | 4.07 | 58% | 1.75 | 1.75 | | 5.00 | 31.12.2022 | |
| 3 | Construction of Tehsil Complex at Dinanagar. | Dinanagar | Gurdaspur | 3/23/18- ਮਸ਼2(3)/14177 dated 12.11.2021 | 5.5 | 20.12.2021 | 4.44 | 39% | 4.47 | 2.86 | 1.61 | 1.03 | 31.12.2022 | |
| 4 | Construction of Sub Tehsil at Dorangla. | Dorangla | Gurdaspur | 3/27/2021- ਮਸ਼2(3)/ dated 17.12.2021 | 2.37 | 29.12.2021 | 2.24 | 46% | 2.36 | 1.42 | 0.94 | 0.01 | 31.12.2022 | |
| 5 | Construction of Sub Divisional Complex at Rampura phul, Distt. Bathinda. | Rampura Phul | Bathinda | 7514-16 dated 26.5.2021 | 7.52 | 07.07.2021 | 5.31 | 76% | 7.52 | 3.79 | -- | 0.00 | -- | -- |
| 6 | Construction of Tehsil Complex with Fard Centre at Amlah, Distt. Fatehgarh Sahib. | Amlah | Fatehgarh Sahib | 3/10/17 2(3)/2988-91 dated 3.3.2021 | 4.98 | 29.11.2021 | 3.90 | 65% | 2.49 | 2.49 | 0.05 | 2.49 | 31.12.2022 | - |
| 7 | Construction of Tehsil complex with Fard kender and Patwar Station at Guru har sahai | Guru har Sahai | Ferozepur | Secy.depart. Of revenue, rehabilitation department punjab chd vide memo No. 3/22/20-MA-2(3)/10589-91 dated 28.7.2022 | 6.19 | 27.9.2022 | 5.77 | -- | -- | -- | -- | 6.19 | 26.3.2023 | Work recently allotted |
| 8 | Construction of Tehsil Complex without Fard Centre at Fatehgarh Sahib. | Fatehgarh Sahib | Fatehgarh Sahib | 3/12/21 2(3)/14232-34 dated 15.11.2021 | 5.50 | 17.12.2021 | 3.78 | 70% | 2.42 | 2.42 | 0.22 | 3.08 | 31.12.2022 | - |
| | | | | TOTAL | 43.54 | | 32.80 | | 16.78 | 18.02 | 2.82 | 19.24 | | |