

Department of School Education - Schools														
Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr.)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks	
			No. & Date	Amount (In Crores)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	Sangrur	Const.of New Building for Govt. Sen. Sec. School for Girls At Malerkotla	PSEB .No.8/1-19 ਵ (1) 202075762 SAS Nagar Dated 02.03.2020	5.30	28.10.2020	5.08	71%	5.08	4.32	0	0	31.12.2022		
2	Jal-2	Construction of New Building (Basement+4 Storeys) in Government Senior Secondary School Nawanshahar in Distt. SBS Nagar.	ਸਕੱਤਰ ਪੰਜਾਬ ਸਰਕਾਰ, ਸਕੂਲ ਸਿੱਖਿਆ ਵਿਭਾਗ ਚੰਡੀਗੜ੍ਹ ਜੀ ਦੇ ਮੀਮੇ ਨੰਬਰ:42202, 202195114 ਮਿਤੀ: 17.03.2021 (Amt. 499.80 Lacs)	5.00	21.05.2021	4.31	35%	1.38	1.38	0.35	3.62	31.10.2022	Work hled due to non availability of funds	
3	Sangrur	Construction of office for EDU Deptt. at Magazine Mohalla Sangrur	23.03.2021	1.46	09.08.2021	1.18	85%	0.64	0.64	0.24	0.94	31.12.2022		
4	Sangrur	Const.of New Building for Govt. Sen. Sec. School for Girls At Malerkotla	PSEB .No.8/1-19 ਵ (1) 202075762 SAS Nagar Dated 02.03.2020	5.3	28.10.2020	5.08	71%	5.08	4.32	0.00	0.00	31.12.2022		
				17.06		15.65		12.18	10.66	0.59	4.56			