

**STATUS OF BUILDING WORKS - Civil Aviation Department**

Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
			No. & Date	Amount (In Cr.)									
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Ludhiana	Construction of Interim Airport Terminal Building at Halwara Distt. Ludhiana	Principal Secy. Civil Aviation Pb. Chd dated 3/06/2021	42.50	9.12.2021	22.73	6%	0.00	0.00	1.50	21.23	31.12.2022	Agency has stopped work since April -2022 as no funds was received for clearing pending bills of work done.
2	Ludhiana	Construction of Internal Roads at Halwara Distt. Ludhiana			8.11.2021	16.04	24%	0.00	0.00	5.00	11.04	31.12.2022	Agency has stopped work since April -2022 as no funds was received for clearing pending bills of work done.
		<b>TOTAL</b>		<b>42.50</b>		<b>38.77</b>		<b>0.00</b>	<b>0.00</b>	<b>6.50</b>	<b>32.27</b>		