

IKGPTU Works														
Sr. No.	Name of Circle	Name of the Work / Head	Client Department	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
				No. & Date	Amount (In Crores)									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Jalandhar 2	Construction of Indoor Stadium in IKGPTU at Kapurthala	Punjab Institute of Technology, Jalandhar.	Executive Engineer Punjab Tech. University Jalandhar letter No. IKGPTU/ CC/ 7982 dt.31.7.19	13.33	18.09.2019	12.73	75%	8.78	9.71	-	4.55	30.11.2022	
2	Jalandhar 2	Construction of Outdoor Stadium in IKGPTU at Kapurthala	Punjab Institute of Technology, Jalandhar.	Executive Engineer Punjab Tech. University Jalandhar letter No. IKGPTU/ CC/ 7965 dt.23.7.19	4.99	18.09.20219	4.79	96%	3.81	3.64	-	1.18	30.11.2022	
3	Jalandhar 2	Construction of Guest House in IKGPTU at Kapurthala	Punjab Institute of Technology, Jalandhar.	Executive Engineer Punjab Tech. University Jalandhar letter No. IKGPTU/ CC/ 8043 dt.22.8.19	8.90	18.09.2019	7.98	79%	5.93	6.67	-	2.97	30.11.2022	
4	Jalandhar 2	Construction of Registrar Residence in IKGPTU at Kapurthala	Punjab Institute of Technology, Jalandhar.	Executive Engineer Punjab Tech. University Jalandhar letter No. IKGPTU/ CC/ 8044 dt.22.8.19	1.61	30.11.2022	1.5	91%	1.23	1.23	-	0.38	30.11.2022	
5	Jalandhar 2	Constn. of Central Workshop Phase-V in IKGPTU in Distt. Kapurthala	Punjab Institute of Technology, Jalandhar.	Executive Engineer Punjab Tech. University Jalandhar letter No. IKG/PTU/ CC./8092 dt.5.09.2019	26.01	25.11.2019	20.6	76%	13.77	17.81	-	12.24	30.11.2022	
6	Jalandhar 2	Construction of VC Residence in IKGPTU at Kapurthala	Punjab Institute of Technology, Jalandhar.	Executive Engineer Punjab Tech. University Jalandhar letter No. IKG/PTU/ CC./8044 dt.22.08.2019	3.58	20.02.2022	3	86%	2.52	2.82	-	1.06	30.11.2022	
7	Chandigarh	Construction of Shri Guru Gobind Singh Skill Institute)Phase 1) at Shri Chamkaur Sahib Distt Ropar. (Administrative Block (G+2 Storey), Const. Ramp for Administrative Block G+2 & Foundation, Constn. Engineering Block (G+2 Storey), Constn. Of Pharmacy Block G+2 Storey Constn. of Academic IT Block (G+1 Storey) Constn. of Shared Resources Block (G+1 Storey), Constn. of Boy Hostel (G+3 Storey), Const. of Auditorium (G+1 Storey), Constn. of Library Building, Constn. of Conviniant Shops (Single Storey), constn. of Elect. Control Room (Single Storey) Constn. of Checkpost (2 Nos.), Constn. of Meter Room (Sigle Storey)	Punjab Institute of Technology, Jalandhar.	IKGPTU/Reg/XEN4642 Dt. 24-9-2020	125.0	25.01.2021	77.53	45%	40.50	35.4	0	84.50	24.01.2023	
					183.42				76.54		0	106.88		