

ACCESSIBLE INDIA CAMPAIGN (Works under SIPDA scheme)

| Sr. No. | Name of Works | Scheme/ Head | A/A amount (Rs. In lacs) | Date of Allotment | Physical Progress % | Funds utilized (Rs. In lacs) | Total Balance funds required (Rs. In lacs) | Remarks |
|--|--|--------------|--------------------------|-------------------|---------------------|------------------------------|--|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 Construction Circle, Amritsar | | | | | | | | |
| 1 | OFFICE BUILDING OF DEPUTY COMMISSIONER, ADC (COMPLAINT), DISTRICT DEVELOPMENT OFFICER & DEO (SEC.) FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 47.78 | - | - | 0 | 47.78 | Covered in new DAC Building |
| 2 | ADDL. DEPUTY COMMISSIONER OFFICE (G & D) FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 59.42 | - | - | 0 | 59.42 | Covered in new DAC Building |
| 3 | TEHSILDAR OFFICE AMRTISAR-I & II AND DISTRICT TREASURY OFFICE FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 85.51 | - | - | 0 | 85.51 | Estimate are being Prepared in division office |
| 4 | BDPO OFFICE FOR PERSONS WITH DISABILITY AT AJNALA (DISTT. AMRITSAR) | SIPDA Scheme | 17.33 | - | - | 0 | 17.33 | Estimate are being Prepared in division office |
| 5 | BDPO OFFICE FOR PERSONS WITH DISABILITY AT CHOGANVA (AMRITSAR) | SIPDA Scheme | 15.03 | - | - | 0 | 15.03 | Estimate are being Prepared in division office |
| 6 | BDPO OFFICE FOR PERSONS WITH DISABILITY AT HARSHA CHEENA (AMRITSAR) | SIPDA Scheme | 65.20 | - | - | 0 | 65.20 | Estimate are being Prepared in division office |
| 7 | BDPO OFFICE FOR PERSONS WITH DISABILITY AT JANDIALA GURU (DISTT. AMRITSAR) | SIPDA Scheme | 20.85 | - | - | 0 | 20.85 | Estimate are being Prepared in division office |
| 8 | BDPO OFFICE FOR PERSONS WITH DISABILITY AT MAJITHA (AMRITSAR) | SIPDA Scheme | 18.73 | - | - | 0 | 18.73 | Estimate are being Prepared in division office |
| 9 | CIVIL SURGEON OFFICE FOR PERSONS WITH DISABILITY AT TAILOR ROAD, AMRITSAR | SIPDA Scheme | 28.22 | - | - | 0 | 28.22 | Estimate are being Prepared in division office |
| 10 | T.B. HOSPITAL FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 33.19 | - | - | 0 | 33.19 | Estimate are being Prepared in division office |
| 11 | DISTT. & SESSION JUDGE & DISTRICT ATTORNEY OFFICE FOR PERSONS WITH DISABILITY OFFICE OF AT AMRITSAR | SIPDA Scheme | 85.00 | - | - | 0 | 85.00 | Estimate are being Prepared in division office |
| 12 | DISTT. WELFARE OFFICER FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 57.04 | - | - | 0 | 57.04 | Estimate are being Prepared in division office |
| 13 | DSSO OFFICE & DISTT PROGRAMME OFFICE FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 32.93 | - | - | 0 | 32.93 | Estimate are being Prepared in division office |
| 14 | STATE AFTER CARE HOME FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 70.73 | - | - | 0 | 70.73 | Estimate are being Prepared in division office |
| 15 | PWD COMPLEX FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 84.82 | - | - | 0 | 84.82 | Estimate are being Prepared in division office |
| 16 | SARUP RANI GOVT. COLLEGE FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 157.61 | - | - | 0 | 157.61 | Estimate are being Prepared in division office |
| 17 | BUS STAND FOR PERSONS WITH DISABILITY AT AMRITSAR | SIPDA Scheme | 47.27 | - | - | 0 | 47.27 | Estimate are being Prepared in division office |
| Total= | | | 926.66 | | | 0.00 | 926.66 | |

2 Construction Circle, Bathinda

| | | | | | | | | |
|--------------|---|--------------|---------------|------------|-----|--------------|---------------|---|
| 1 | Upgradation Of Working Women Hostel For Persons With Disability In Civil Hospital At Bathinda | SIPDA Scheme | 40.56 | 01.12.2021 | 65% | 3.46 | 37.10 | --- |
| 2 | Retrofitting Of District Welfare Office For Persons With Disability Power House Road At Bathinda. | SIPDA Scheme | 11.92 | 30.09.2021 | 90% | 5.9 | 6.02 | |
| 3 | Upgradation Of Municipal Corporation For Person With Disability Railway Road At Bathinda. | SIPDA Scheme | 81.71 | 01.12.2021 | 20% | 1.51 | 80.20 | Lift work no finalized by the Electrical wing |
| 4 | Upgradation Of Rajinder College For Persons With Disability G.T. Road, Bathinda | SIPDA Scheme | 101.68 | 17.12.2021 | 40% | 3 | 98.68 | --- |
| Total | | | 235.87 | | | 13.87 | 222.00 | |

3 Construction Circle, Chandigarh

| | | | | | | | | |
|---|--|---|--------|------------|-----|------|--------|---|
| 1 | Retrofitting of old Punjab Mandi Board Building for persons with disability at Sector 17, Chandigarh | 25-4235 Capital outlay on social Security and Welfare 02-Social Welfare 101- Welfare of Handicapped 01-scheme for implementation of person with disability act 1995 (SIPDA) - 00 - 53 Major Works (Capital) (Voted) 2021-2022 | 57.00 | 21.12.2021 | 80% | 0.00 | 57.00 | The permission to execute work was granted late by the concerned department of the building |
| 2 | Retrofitting of Technical Education Bhawan for persons with disability at Sector 36, Chandigarh | | 158.00 | 07.01.2022 | 5% | 0.00 | 158.00 | The permission to execute work is yet to be granted by the concerned department of the building. However the material to execute work has been precured by the contractor. |
| 3 | Retrofitting of Punjab Irrigation Bhawan for persons with disability at Sector 18, Chandigarh | | 190.00 | 07.01.2022 | 33% | 0.00 | 190.00 | The permission to execute work was granted on 22.02.2022 by the concerned department of the building. The material to execute work has been precured by the contractor. |
| 4 | Retrofitting of Anaaaj Bhawan for Persons with Disability at Sector -39, Chandigarh | | 102.00 | 31.12.2021 | 55% | 0.00 | 102.00 | The permission to execute work was granted on 14.02.2022 vide memo no. SEA -1 (Caretaker) -2022 /118 dated 14.02.2022 by the concerned department of the building. |
| 5 | Retrofitting of Vit-Te-Yojna Bhawan for Persons with Disability at Sector -33, Chandigarh | | 158.00 | 07.01.2022 | 5% | 0.00 | 158.00 | The permission to execute work is yet to be granted by the concerned department of the building. However the material to execute work has been precured by the contractor. The letter for permission to execute work in the building has been written by E.E. office. |
| 6 | Retrofitting of 17 -Bays Building for Persons with Disability at Sector -17, Chandigarh | | 192.12 | 07.01.2022 | 75% | 0.00 | 192.12 | Work in progress |
| 7 | Retrofitting of Kissan Bhawan for persons with disability at Sector 35, Chandigarh | | 99.00 | 21.12.2021 | 10% | 0.00 | 99.00 | The permission to execute work is yet to be granted by the concerned department of the building. However the material to execute work has been precured by the contractor. |
| 8 | Retrofitting of Muncipal Bhawan of Punjab Local Govt. For persons with disability at Sector 35, Chandigarh | | 170.00 | 07.01.2022 | 40% | 0.00 | 170.00 | The permission to execute work is yet to be granted by the concerned department of the building. However the material to execute work has been precured by the contractor. |
| 9 | Retrofitting of Markfed Bhawan for persons with disability at Sector 35, Chandigarh | | 108.00 | 21.12.2021 | 75% | 0.00 | 108.00 | Work in progress |

| Sr. No. | Name of Works | Scheme/ Head | A/A amount (Rs. In lacs) | Date of Allotment | Physical Progress % | Funds utilized (Rs. In lacs) | Total Balance funds required (Rs. In lacs) | Remarks |
|---------|---------------|--------------|--------------------------|-------------------|---------------------|------------------------------|--|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | | | 1234.12 | | | 0 | 1234.12 | |

4 Construction Circle, Faridkot

| | | | | | | | | |
|----|---|--|---------------|------------|-----|---------------|---------------|---|
| 1 | Retrofitting of DAC Block-A (Having Office of DDPO, DPRO DEO, DAFSC, DY.DIR. Factories, DY.DIR. Dairy, DY.DIR. Fishery, DY.DIR. Animal Husbandry ASTT. Labour Commissioner, ECO & Statistical Advisor) for Persons with Disability at Moga | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 39.11 | 25.11.21 | 23% | 8.54 | 30.57 | Due to non clearance of site |
| 2 | Retrofitting of DAC Block-C (Having Office of XEN Panchyati Raj, Distt. Market Officer, Distt. Treasury Officer, Chief Agriculture Officer, Registrar Co. Society, Soil Conservation, Horticulture Office & Distt. Employment officer) for Persons with Disability at Moga | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 42.21 | 25.11.21 | 28% | 9.32 | 32.89 | Due to non clearance of site |
| 3 | Retrofitting of DAC Block-D (Police Block) for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 32.58 | 25.11.21 | 25% | 7.3 | 25.28 | Due to non clearance of site |
| 4 | Retrofitting of Municipal Corporation Building for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 24.32 | 25.11.21 | 25% | 6.4 | 17.92 | Due to non clearance of site |
| 5 | Retrofitting of Civil Surgeon Office for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 16.26 | 25.11.21 | 27% | 4.41 | 11.85 | Due to non clearance of site |
| 6 | Retrofitting of DAC Block-B (Having Office of ADC (G&D), SDM, DTO, DRO, ASTT.ETC) for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 45.37 | 15.12.21 | 25% | 9.31 | 36.06 | Due to non clearance of site |
| 7 | Retrofitting of Distt. Industrial Centre for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 46.45 | 15.12.21 | 35% | 5.52 | 40.93 | Due to non clearance of site |
| 8 | Retrofitting of Office of Improvement Trust for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 22.26 | 15.12.21 | 40% | 6.84 | 15.42 | Due to non clearance of site |
| 9 | Retrofitting of Secretary Zila Parishad Office for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 69.95 | 20.12.21 | 24% | 16.24 | 53.71 | Due to non clearance of site |
| 10 | Retrofitting of Office of Secretary Market Committee for Persons with Disability at Moga. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 75.26 | 20.12.21 | 25% | 16.64 | 58.62 | Due to non clearance of site |
| 11 | Construction of 2 Nos. lifts is DAC at Faridkot. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 67.21 | 26.03.2021 | 50% | 30.63 | 36.58 | Civil work of one lift completed (100%) Site for 2nd lift decided by the Deputy commissioner Faridkot vide no. 251/ dated 03.03.2022 but work not yet started by the agency. |
| | | Total | 480.98 | | | 121.15 | 359.83 | |

5 Construction Circle, Hoshiarpur

| | | | | | | | | |
|---|--|--|---------------|------------|-----|--------------|---------------|--|
| 1 | Retrofitting of Civil Hospital for Persons with Disability at Near Bus Stand Hoshiarpur. | 4235 CO on Social Security and Welfare of Handicapped) SIPDA | 188.52 | 31.12.2021 | 30% | 45.06 | 143.46 | Work in progress |
| 2 | Retrofitting of Punjab Roadways office for Persons with Disability at Bus Stand, Hoshiarpur. | | 100.72 | - | - | 0 | 100.72 | Tender was recalled (3rd time). Technical bid will be opened on 05.05.2022 |
| 3 | Retrofitting of Municipal Corporation for Persons with Disability at Dhushi Bandh Hoshiarpur. | | 28.80 | - | - | 0 | 28.80 | Tender will be opened on 28.04.2022 |
| 4 | Retrofitting Distt. Administrative Complex for Persons with Disability at Chandigarh Road, Hoshiarpur | | 159.08 | - | - | 0 | 159.08 | Allotment of Tender under process |
| | | Total | 477.12 | | | 45.06 | 432.06 | |

| Sr. No. | Name of Works | Scheme/ Head | A/A amount (Rs. In lacs) | Date of Allotment | Physical Progress % | Funds utilized (Rs. In lacs) | Total Balance funds required (Rs. In lacs) | Remarks |
|---|---|--|--------------------------|-------------------|---------------------|------------------------------|--|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 6 Construction Circle, Jalandhar-1 | | | | | | | | |
| 1 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF SEWA KENDRA FOR PERSONS WITH DISABILITY IN DAC AT JALANDHAR | Major Head 4235 | 25.74 | - | - | 0 | 25.74 | DNIT received recently |
| 2 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF BACHAT BHAWAN & DSSO FOR PERSONS WITH DISABILITY IN DAC AT JALANDHAR | Major Head 4235 | 52.1 | - | - | 0 | 52.1 | DNIT submitted to Chief Engineer |
| 3 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF JUDICIAL COURT COMPLEX CONSISTING OFFICE OF DISTT. AND SESSION JUDGE & DISTRICT ATTORNEY FOR PERSONS WITH DISABILITY AT JALANDHAR | Major Head 4235 | 424.36 | - | - | 0 | 424.36 | Estimate/DNIT to be submitted shortly |
| 4 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF JUVENILE HOME FOR PERSONS WITH DISABILITY AT KAPURTHALA CHOWK, JALANDHAR | Major Head 4235 | 51.1 | - | - | 0 | 51.1 | DNIT submitted to Chief Engineer |
| 5 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF GANDHI VANITA ASHRAM, GOVT. HIGH SCHOOL FOR GIRLS FOR PERSONS WITH DISABILITY AT KAPURTHALA CHOWK, JALANDHAR | Major Head 4235 | 86.85 | - | - | 0 | 86.85 | DNIT submitted to Chief Engineer |
| 6 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF SSP. (RURAL) FOR PERSONS WITH DISABILITY IN DAC AT JALANDHAR | Major Head 4235 | 64.6 | - | - | 0 | 64.6 | DNIT submitted to Chief Engineer |
| 7 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF DR. AMBEDKAR BHAWAN CONSISTING OFFICE DISTT. WELFARE OFFICER, DM, SCHEDULE CASTE FINANCIAL CORPORATION AND DM BACFINCO FOR PERSONS WITH DISABILITY IN DAC AT JALANDHAR | Major Head 4235 | 28.36 | - | - | 0 | 28.36 | DNIT received recently |
| 8 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF OFFICE OF DEPUTY COMMISSIONER, ADC (G), DISTT. DEVELOPMENT & PANCHAYAT OFFICER, SDM-I, SDM-II, RTO, DRO, TEHSILDAR ELECTION, DISTT. LABOUR COMMISSIONER, DISTT. EMPLOYMENT OFFICER, DISTT. INFORMATIC OFFICER, POST OFFICE AND DCFA FOR PERSONS WITH DISABILITY IN DAC AT JALANDHAR | Major Head 4235 | 349.02 | - | - | 0 | 349.02 | Estimate/DNIT to be submitted shortly |
| 9 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF DISTT. RED CROSS BHAWAN FOR PERSONS WITH DISABILITY AT JALANDHAR | Major Head 4235 | 16.57 | - | - | 0 | 16.57 | DNIT received recently |
| 10 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF STATE PROTECTIVE HOME FOR PERSONS WITH DISABILITY AT JALANDHAR | Major Head 4235 | 18.54 | - | - | 0 | 18.54 | DNIT received recently |
| 11 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF OFFICE OF DISTRICT PROGRAMME OFFICER, CDPO (URBAN, EAST, WEST) FOR PERSONS WITH DISABILITY AT KAPURTHALA CHOWK, JALANDHAR | Major Head 4235 | 29.62 | - | - | 0 | 29.62 | DNIT received recently |
| 12 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF OFFICE OF TEHSILDAR-I, TEHSILDAR-II AND PATWAR BHAWAN FOR PERSONS WITH DISABILITY IN DAC AT JALANDHAR | Major Head 4235 | 51.48 | - | - | 0 | 51.48 | DNIT submitted to Chief Engineer |
| 13 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF DISTT. FOOD & CIVIL SUPPLY, BDPO EAST & XEN PANCHAYATI RAJ FOR PERSONS WITH DISABILITY AT JALANDHAR | Major Head 4235 | 56.99 | - | - | 0 | 56.99 | DNIT submitted to Chief Engineer |
| 14 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR UPGRADATION OF ADDITIONAL DEPUTY COMMISSIONER DEVELOPMENT FOR PERSONS WITH DISABILITY AT JALANDHAR | Major Head 4235 | 18.67 | - | - | 0 | 18.67 | - |
| 15 | ACCESS AUDIT REPORT & DETAILED ESTIMATE FOR RETROFITTING OF BUS STAND FOR PERSONS WITH DISABILITY AT JALANDHAR | Major Head 4235 | 128.52 | - | - | 0 | 128.52 | DNIT submitted to Chief Engineer |
| Total | | | 1402.52 | | | 0 | 1402.52 | |
| 7 Construction Circle, Jalandhar-2 | | | | | | | | |
| 1 | Detailed Estimate for Upgradation of Municipal Corporation for Persons with Disability at Phagwara Distt. Kapurthala. | (Social Security and Welfare of Handicapped) SIPDA | 18.74 | 25.11.2021 | 30% | 0.00 | 18.74 | Work in progress |
| 2 | Detailed Estimate for Upgradation of Additional Deputy Commissioner & Improvement Trust Office for Persons with Disability at Phagwara Distt. Kapurthala. | | 22.20 | 25.11.2021 | 0% | 0.00 | 22.2 | |
| 3 | Detailed Estimate for Upgradation of Sub Division Magistrate for Persons with Disability at Phagwara Distt. Kapurthala. | | 10.01 | 25.11.2021 | 0% | 0.00 | 10.01 | Site not cleared from the concerned department |
| 4 | Detailed Estimate for Upgradation of Treasury Office for Persons with Disability at Phagwara Distt. Kapurthala. | | 11.68 | 25.11.2021 | 30% | 3.17 | 8.51 | Construction of Shed & Bathroom in progress |
| 5 | Detailed Estimate for Upgradation of Tehsil Welfare Officer for Persons with Disability at Phagwara Distt. Kapurthala. | | 10.15 | 25.11.2021 | 70% | 3.03 | 7.12 | Construction of Shed in progress & Bathroom / Toilet completed |
| 6 | Detailed Estimate for Upgradation of Deputy Superintending of Police for Persons with Disability at Phagwara Distt. Kapurthala. | | 10.76 | 25.11.2021 | 30% | 2.13 | 8.63 | Construction of Shed & Bathroom in progress |
| 7 | Detailed Estimate for Upgradation of Block Primary Education Officer for Persons with Disability at Phagwara Distt. Kapurthala. | | 11.29 | 25.11.2021 | 30% | 1.26 | 10.03 | Construction of Shed, Bathroom / Toilet in progress |
| 8 | Detailed Estimate for Upgradation of Vikas Bhawan (Consisting Office of CDPI, Agriculture Officer, Soil Conservation Officer, Horticulture Officer, Food & Civil Supply, Employment Officer, PUNSUP Office and Labour Officer) for Persons with Disability at Phagwara Distt. Kapurthala. | | 67.07 | 25.11.2021 | 20% | 2.61 | 64.46 | Construction of Shed & Bathroom / Toilet and Ramp in progress |
| 9 | Detailed Estimate for Upgradation of Civil Hospital for Persons with Disability at Phagwara Distt. Kapurthala. | | 57.61 | 25.11.2021 | 30% | 4.86 | 52.75 | Construction of Shed (2 nos) & Ramp, Bathroom / Toilet (2 nos) in progress |
| 10 | Detailed Estimate for Upgradation of Block Dev. Panchayat Officer for Persons with Disability at Phagwara Distt. Kapurthala. | | 9.46 | 25.11.2021 | -- | 0.00 | 9.46 | Site not cleared from the concerned department |
| 11 | Detailed Estimate for Upgradation of Superintending of Police for Persons with Disability at Phagwara Distt. Kapurthala. | | 9.98 | 25.11.2021 | 30% | 0.00 | 9.98 | Work in progress |
| Total | | | 238.95 | | | 17.06 | 221.89 | |

| Sr. No. | Name of Works | Scheme/ Head | A/A amount (Rs. In lacs) | Date of Allotment | Physical Progress % | Funds utilized (Rs. In lacs) | Total Balance funds required (Rs. In lacs) | Remarks |
|----------|---|---------------------------|--------------------------|-------------------|---------------------|------------------------------|--|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 8 | Construction Circle, Ludhiana | | | | | | | |
| 1 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) In Child Development Project Office Building at Ludhiana | Accessible India Campaign | 43.40 | 11.10.18 | 70% | 36.95 | 9.83 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 2 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) In Distt, Social Security Office Building at Ludhiana. | Accessible India Campaign | 3.38 | 11.10.18 | 70% | | | |
| 3 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Various Block in PWD B&R Complex at Ludhiana | Accessible India Campaign | 70.47 | 29.10.18 | 92% | 61.44 | 9.03 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 4 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Asst. Labour Commissioner Office at Ludhiana. | Accessible India Campaign | 44.73 | 29.10.18 | 97% | 26.59 | 18.14 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 5 | Construction of Entrance Ramp, Toilet (For Person with Disability Phase - I) for Civil Surgeon Office at Ludhiana | Accessible India Campaign | 5.22 | 29.10.18 | 76% | 0.72 | 4.50 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 6 | District Administrative Complex | | | | | | | |
| i | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Social Welfare Officer Building in DAC at Ludhiana. | Accessible India Campaign | 60.13 | 29.10.18 | 58% | 23.22 | 36.91 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| ii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Suwidha Centre in DAC at Ludhiana. | Accessible India Campaign | 5.22 | 29.10.18 | 86% | 1.97 | 3.25 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| iii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Bachat Bhawan in DAC at Ludhiana. | Accessible India Campaign | 60.13 | 29.10.18 | 87% | 23.21 | 36.92 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| iv | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) in ADC Block in DAC, Office at Ludhiana. | Accessible India Campaign | 60.13 | 29.10.18 | 61% | 23.22 | 36.91 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 7 | Punjab Agriculture University PAU | | | | | | | |
| i | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Lecture Theatre Complex in PAU at Ludhiana. | Accessible India Campaign | 52.88 | 29.10.18 | 61% | 29.29 | 23.59 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| ii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for International Hostel in PAU at Ludhiana. | Accessible India Campaign | 42.89 | 29.10.18 | 64% | 22.92 | 19.97 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| iii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Forestry and Natrual Science in PAU at Ludhiana. | Accessible India Campaign | 44.58 | 29.10.18 | 81% | 21.57 | 23.01 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| iv | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Department of Horticulture (Fruits and Vegetables Sciences) in PAU at Ludhiana. | Accessible India Campaign | 40.42 | 29.10.18 | 83% | 18.68 | 21.74 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| v | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Gymnasium Hall in PAU at Ludhiana. | Accessible India Campaign | 41.26 | 29.10.18 | 64% | 32.64 | 8.62 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| vi | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Girls Hostel in PAU at Ludhiana. | Accessible India Campaign | 53.09 | 29.10.18 | 60% | 29.29 | 23.80 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| vii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Faculty Club in PAU at Ludhiana. | Accessible India Campaign | 43.50 | 29.10.18 | 100% | 36.25 | 7.25 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| viii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Directorate of Extension Education in PAU at Ludhiana. | Accessible India Campaign | 40.28 | 29.10.18 | 56% | 16.60 | 23.68 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| ix | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for College of Home Science in PAU at Ludhiana. | Accessible India Campaign | 40.58 | 29.10.18 | 82% | 19.26 | 21.32 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| x | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Auditorium in PAU at Ludhiana. | Accessible India Campaign | 29.64 | 29.10.18 | 53% | 10.94 | 18.70 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xi | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Working women Hostel in PAU at Ludhiana. | Accessible India Campaign | 40.20 | 29.10.18 | 100% | 32.55 | 7.65 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Women Community Centre in PAU at Ludhiana. | Accessible India Campaign | 64.99 | 29.10.18 | 99% | 55.70 | 9.29 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |

| Sr. No. | Name of Works | Scheme/ Head | A/A amount (Rs. In lacs) | Date of Allotment | Physical Progress % | Funds utilized (Rs. In lacs) | Total Balance funds required (Rs. In lacs) | Remarks |
|---------|---|---|--------------------------|-------------------|---------------------|------------------------------|--|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| xiii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Administrative Block (Thappar Hall & Mini Thappar Hall) in PAU at Ludhiana. | Accessible India Campaign | 52.98 | 29.10.18 | 71% | 22.78 | 30.20 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xiv | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Department of Soil Science in PAU at Ludhiana. | Accessible India Campaign | 44.72 | 29.10.18 | 60% | 18.66 | 26.06 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xv | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for School of Agricultural Biotechnology in PAU at Ludhiana. | Accessible India Campaign | 53.09 | 31.05.2019 | 80% | 41.81 | 11.28 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xvi | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for PG Hostel in PAU at Ludhiana. | Accessible India Campaign | 52.98 | 29.10.18 | 57% | 42.75 | 10.23 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xvii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Old Boys Hostel in PAU at Ludhiana. | Accessible India Campaign | 40.49 | 31.05.2019 | 6% | 0 | 40.49 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xviii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Animal Nutrition Laboratory in PAU at Ludhiana. | Accessible India Campaign | 40.49 | 31.05.2019 | 62% | 38.06 | 2.43 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| xix | Construction of Entrance Ramp, Toilet & Lift (For Person with Disability Phase - I) for Museum in PAU at Ludhiana. | Accessible India Campaign | 40.36 | 31.05.2019 | 0% | 0 | 40.36 | Refused by Department due to Heritage Building |
| 8 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for College of Veterinary sciences in GADVASU Campus at Ludhiana | Accessible India Campaign | 52.88 | 14.08.2019 | 3% | 33.88 | 19.00 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 9 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Govt. Institute for Blind at Ludhiana. | Accessible India Campaign | 76.96 | 29.10.18 | 100% | 71.46 | 5.50 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 10 | Construction of Entrance Ramp or Toilet (For Person with Disability Phase - I) in Police station, Haibowal at Ludhiana | Accessible India Campaign | 3.33 | 29.10.18 | 57% | 0 | 3.33 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 11 | Construction of Entrance Ramp, Toilet (For Person with Disability Phase - I) for In Police Station ,Dhandari Kalan at Ludhiana. | Accessible India Campaign | 4.82 | 29.10.18 | 0% | 0 | 4.82 | Refused by Department as new building is under construction |
| 12 | Construction of Entrance Ramp, Toilet (For Person with Disability Phase - I) for In Police Station ,Dholewal at Ludhiana. | Accessible India Campaign | 6.24 | 29.10.18 | 0% | 0 | 6.24 | Refused by Department as new building is under construction |
| 13 | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Two Storey Admin Block and Workshop Block in ITI for Boys at Ludhiana. | Accessible India Campaign | 55.51 | 29.10.18 | 86% | 39.41 | 16.10 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| 14 | Building in SCD College | | | | | | | |
| i | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Auditorium & Boys Hostel in SCD Govt. College at Ludhiana | Accessible India Campaign | 263.51 | 29.10.18 | 66% | 59.45 | 62.96 | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| ii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Block C & D in SCD Govt. College at Ludhiana | Accessible India Campaign | | 29.10.18 | 86% | 84.25 | | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| iii | Construction of Entrance Ramp, Toilet & Ramp for upper Storey (For Person with Disability Phase - I) for Block A & B in SCD Govt. College at Ludhiana | Accessible India Campaign | | 29.10.18 | 82% | 56.85 | | Due to Delay in Release of Funds Contractors First Stopped the work and are now doing the work. Initially, site was handed over late by concerned deptt. and work also remained stopped due to Covid-19 |
| | Buildings Sanctioned in 2021-22 (Under Tendering Stage) | | | | | | | |
| 15 | Upgradation of Block B for person with Disability in DAC at Ludhiana | Accessible India Campaign | 69.49 | 20.12.2021 | 1% | 0 | 69.49 | Administrative Approval recd in 2021 22 Tender could be allotted only on 20.12.2021 |
| 16 | Upgradation of Two storey Commerce Block & hostel Block for persons with Disability in Govt College For Girls, Ludhiana | Accessible India Campaign | 123.21 | 20.12.2021 | 10% | 29.48 | 93.73 | Administrative Approval recd in 2021 22 Tender could be allotted only on 20.12.2021 & Bill Rs.21.89 Lacs submitted to Treasury but payment yet to be released. |
| 17 | Upgradation of Municipal Corporation (Zone B) for person with Disability at Ludhiana | Accessible India Campaign | 49.81 | 31.12.2021 | 1% | 0 | 49.81 | Administrative Approval recd in 2021 22 Tender could be allotted only on 31.12.2021 |
| 18 | Upgradation of Municipal Corporation (Zone C) for Person with Disability at Ludhiana | Accessible India Campaign | 59.09 | 20.12.2021 | 1% | 0 | 59.09 | Administrative Approval recd in 2021 22 Tender could be allotted only on 20.12.2021 |
| 19 | Upgradation of Municipal Corporation (Zone D) for Person with Disability at Ludhiana | Accessible India Campaign | 31.01 | 20.12.2021 | 1% | 0 | 31.01 | Administrative Approval recd in 2021 22 Tender could be allotted only on 20.12.2021 |
| 20 | Upgradation of Excise & Taxation Block for Person with Disability at District Administrative Block, Ludhiana | Accessible India Campaign | 75.76 | 05.01.2022 | 1% | 3.45 | 72.31 | Administrative Approval recd in 2021 22 Tender could be allotted only on 05.01.2022 |
| | Total | | 2083.85 | | | 1065.30 | 1018.55 | |
| 9 | Construction Circle, Patiala-1 | | | | | | | |
| 1 | RETROFITTING OF BLOCK-A CONSISTING OFFICE OF COMMISSIONER, DEPUTY COMMISSIONER, ADC, SDM, DISTRICT FOOD & SUPPLY CONTROLLER FOR PERSONS WITH DISABILITY AT DAC, PATIALA (PROVIDING FIRE/EMERGENCY EVACUATION SYSTEM) | 25-4235 CAPITAL OUTLAY ON SOCIAL SECURITY & WELFARE 02- SOCIAL WELFARE 101 - WELFARE OF HANDICAPPED 01- SCHEME FOR IMPLEMENTATION OF PERSONS WITH DISABILITIES ACT 1995 | 138.66 | 03.12.21 | - | 2.37 | 136.29 | Work held up due to Non Clearance of site because of Vidhan Sabha Election State of Punjab. |
| 2 | RETROFITTING OF BLOCK-A CONSISTING OFFICE OF COMMISSIONER, DEPUTY COMMISSIONER, ADC, SDM, DISTRICT FOOD & SUPPLY CONTROLLER FOR PERSONS WITH DISABILITY AT DAC, PATIALA (PROVIDING 1 NO. LIFT AND UPGRADATION OF 1 NO. EXISTING LIFT) | | | - | - | - | - | - |
| 3 | RETROFITTING OF BLOCK-D & E CONSISTING OFFICE OF DIST. TREASURY OFFICER & RTA FOR PERSONS WITH DISABILITY AT DAC, PATIALA (PROVIDING LED SIGNAGE) | | 146.55 | 03.12.21 | 5% | 2.47 | 144.08 | - |
| 4 | RETROFITTING OF BLOCK-D & E CONSISTING OFFICE OF DIST. TREASURY OFFICER & RTA FOR PERSONS WITH DISABILITY AT DAC, PATIALA (PROVIDING 1 NO. LIFT) | | | - | - | - | - | - |

| Sr. No. | Name of Works | Scheme/ Head | A/A amount (Rs. In lacs) | Date of Allotment | Physical Progress % | Funds utilized (Rs. In lacs) | Total Balance funds required (Rs. In lacs) | Remarks | |
|---------|---|--|--------------------------|-------------------|---------------------|------------------------------|--|---|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | |
| 5 | ADC (D) IN ZILA PARISHAD FOR PERSONS WITH DISABILITY AT SIRHIND ROAD, PATIALA | (SIPDA)-00-53-MAJOR WORKS | 49.12 | - | - | 0.00 | 49.12 | A/A received recently & Estimate & DNIT under Process. | |
| 6 | MUNICIPAL CORPORATION BUILDING FOR PERSONS WITH DISABILITY AT PATIALA | | 213.89 | - | - | 0.00 | 213.89 | | |
| 7 | CMO, DEO (PRIMARY) AND DEO (SECONDARY) FOR PERSONS WITH DISABILITY AT LEELA BHAWAN, PATIALA | | 64.18 | - | - | 0.00 | 64.18 | | |
| 8 | BHASHA BHAWAN FOR PERSONS WITH DISABILITY AT PATIALA | 25-4235 CAPITAL OUTLAY ON SOCIAL SECURITY & WELFARE | 122.49 | - | - | 0.00 | 122.49 | Estimate sent to S.E Vide T/O No. 1898 Dt. 24.02.22 for T/S and DNIT Sent to S.E Vide T/O No. 1924 Dt. 28.02.22 | |
| 9 | CDPO, PATIALA (RURAL) IN ZILA PARISHAD FOR PERSONS WITH DISABILITY AT SIRHIND ROAD, PATIALA | 02- SOCIAL WELFARE 101 - WELFARE OF HANDICAPPED 01- SCHEME FOR | 12.42 | - | - | 0.00 | 12.42 | Estimate sent to S.E Vide T/O No. 1902 Dt. 24.02.22 for T/S and DNIT Sent to S.E Vide T/O No. 1920 Dt. 28.02.22 | |
| 10 | BDPO (RURAL) IN ZILA PARISHAD FOR PERSONS WITH DISABILITY AT SIRHIND ROAD, PATIALA. | IMPLEMENTATION OF PERSONS WITH DISABILITIES ACT 1995 (SIPDA)-00-53-MAJOR WORKS | 52.54 | - | - | 0.00 | 52.54 | A/A received recently & Estimate & DNIT under Process. | |
| 11 | ETO FOR PERSONS WITH DISABILITY AT NABHA ROAD, PATIALA. | | 50.79 | - | - | 0.00 | 50.79 | | |
| 12 | BLOCK-C OFFICE OF PWD B&R FOR PERSONS WITH DISABILITY AT DAC, PATIALA. | | 143.58 | - | - | 0.00 | 143.58 | | |
| 13 | BUS STAND FOR PERSONS WITH DISABILITY AT PATIALA. | | 22.48 | - | - | 0.00 | 22.48 | | |
| | Total | | 1016.70 | - | - | 4.84 | 1011.86 | | |
| 10 | Construction Circle, Patiala-2 | | | | | | | | |
| 1 | Retrofitting of Judicial Court Complex for Persons with disability at Fatehgarh Sahib | SIPDA | 124.54 | 17.12.2021 | 25% | 67.17 | 289.54 | - | |
| 2 | Retrofitting of District Administration Complex and S.S.P. Office for persons with Disability at Fatehgarh Sahib. | | 139.37 | | 42% | | | - | |
| 3 | Retrofitting of Sainik Welfare Office for persons with disability at Fatehgarh Sahib | | 69.58 | | 20% | | | - | |
| 4 | Retrofitting of Dr. B.R.Ambedkar Bhawan for persons with Disability at Fatehgarh Sahib. | | 23.22 | | 85% | | | - | |
| | Total | | 356.71 | | | 67.17 | 289.54 | | |
| 11 | Construction Circle, Pathankot | | | | | | | | |
| 1 | DEPUTY COMMISSIONER & ALL DISTT. HEADS OF DEPARTMENTS FOR PERSONS WITH DISABILITY AT PATHANKOT | SIPDA | 152.57 | 20.12.2021 | 25% | 152.57 | 0 | - | |
| 2 | MUNICIPAL CORPORATION OF DEPARTMENTS FOR PERSONS WITH DISABILITY AT PATHANKOT | | | | | | | - | |
| 3 | BLOCK DEV. PANCHAYT OFFICER, PATHANKOT FOR PERSONS WITH DISABILITY AT PATHANKOT | | | | | | | - | |
| 4 | DIVISIONAL FOREST OFFICER FOR PERSONS WITH DISABILITY AT PATHANKOT. | | | | | | | - | |
| 5 | CIVIL HOSPITAL FOR PERSONS WITH DISABILITY AT PATHANKOT. | | | | | | | - | |
| 6 | MARKET COMMITTEE PATHANKOT FOR PERSONS WITH DISABILITY AT PATHANKOT. | | | | | | | - | |
| 7 | GM MINING FOR PERSONS WITH DISABILITY AT PATHANKOT. | | | | | | | - | |
| 8 | BUS STAND FOR PERSONS WITH DISABILITY AT PATHANKOT. | | | | | | | - | |
| 9 | ADDL. DEPUTY COMMISSIONER (DEV) FOR PERSONS WITH DISABILITY AT PATHANKOT | | | | | | | - | |
| 10 | SOIL CONSERVATION OFFICER FOR PERSONS WITH DISABILITY AT PATHANKOT. | | | | | | | - | |
| | Grand Total | | 152.57 | | | 152.57 | 0 | | |
| | | | 8606.05 | | | 1487.02 | 7119.03 | | |