

STATUS OF BUILDING WORKS - Employment Generation Department

Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
			No. & Date	Amount (In Cr.)									
1	2	3	5	6	8	9	10	11	12	13	14	15	16
1	Amritsar	CONSTRUCTION OF C-PYTE BUILDING AT ASSALUTTAR, KAIRON, DISTT: TARN TARAN (PUNJAB).	No.1107/6/2021-Employment Training /1/213998/2021	5.00	24.09.2021	4.23	38%	2.00	2.00	1.00	2.00	30-10-2022	Work in progress
2	Hoshiarpur	Construction of S. Bahadur Amin Chand Soni Armed Forces Preparatory Institute (For Male) at Bajwara Hoshiarpur, Punjab.	Director Employment generation and training letter No. AFPI/ Bajwara 137021 dated 10.02.2020 for Rs. 22.95 Crore.	22.95	15.10.2020	22.22	51%	17.03	12.41	--	5.18	31.12.2022	Work in progress
		TOTAL		27.95				19.03	14.41	1.00	7.18		