	Law Univeristy and Study Centre													
Sr. No.	Name of Circle	Name of the Work / Head	Client Department	Administrative Approval		Date of Allotment	Tender Amount	Physical Progress in	Funds Received	Expenditure (In Cr)	Pending liability	Balance funds requried to	Likely Date of	Remarks
	Giraic			No. & Date	Amount (In Crores)		(In Cr.)	%	(In Cr.)		(In cr.)	complete the works (In cr.)	Completion	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	Amritsar	Construction of Inter Faith Studies Centre in Guru Nanak Dev University at Amritsr.	GNDU ASR.	No. 2405-10/EE dated 18.06.2021	104.69	14.10.2021	86.36	18%	20.93	10.00	10	83.76	13.10.2023	Work in Progress
2	Amritsar	Shri Guru Teg Bhadur Ji Law University at Kairon, Tarn Taran.	Department of Higher Education	NO.8/2/2020- 2Edu.1/1/237442/ 2021 dt.27.08.2021	280.73	15.12.2022	220.45	5%	6.75	0	0	273.98	14.12.2023	Work in Progress
					385.42				27.68	10.00		357.74		