

STATUS OF HIGHER EDUCATION WORKS

Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Funds Received (In Cr.)	Physical Progress	Pending liability (In cr.)	Balance funds required to complete the works as per AA (In cr.)	Date of Completion
			No. & Date	Amount (In Cr.)							
1	2	3	4	5	6	7	8	9	10	11	
1	Amritsar	Construction of Govt. Degree College at Shabazpur in District Tarn Taran.	Punjab Higher Education Department Chandigarh Vide Memo No. 12/6/2017-6-C Khadoor Sahib/1392561/1 dated 11-01-19	11.53	09.03.19	8.04	8.04	92%	0.50	3.49	31.10.2022
2	Bathinda	Construction of State of the Art Digital Public Library bathinda.	Higher Edu. And Language deptt.	6.40	01.06.2021	6.40	3.49	68%	0.00	2.91	31.10.2022
3	Chandigarh	Construction of Degree College at Mahain	Special Secretary higher education memo No.12/16/2018-6/3130 dated 09.09.2020	8.95	25.02.2021	8.13	8.13	54%	0.00	0.82	31.12.2022
4	Faridkot	Construction of New Govt. Collage at Fategarh Korotana Distt. Moga	Memo No. RUSA/37/51-2018/59 dt 24.01.2019	10.00	29.05.2019	7.54 9.69 (As per Enhancement)	9.00	100%	1.00	1.00	Work completed 31.05.2022
5	Faridkot	Constn of Govt. Degree College Village Danewala at Malout, District Sri Muktsar Sahib.	special Secy. Higher Education, Punjab Chandigarh Memo no. 12/6/2017/496 dt. 24.09.2018	12.01	04.12.2018	9.09 11.11 (As per Enhancement)	11.81	100%	2.86	0.20	Work completed 31.12.2021
6	Ferozpur	Construction of Govt. Degree College at Canal Colony, Abohar, Distt. Fazilka	3554 Dated 17.11.2020	14.74	07.01.2021	Allotment Civil+ Elec +P.H =13.57 P.H External 0.32 Elec. External 0.35 Total 14.24	13.56	90%	3.50	1.18	31.10.2022
7	Hoshiarpur	CONSTN. OF GIRLS HOSTEL IN GOVT. COLLEGE AT HOSHIARPUR (Funded by RUSA)	Special Secretary Higher Education letter No. 1404086/4 dated 25-01-2019	4.19	24.07.2019	3.68	3.66	93%	0.53	0.53	31.10.2022
8	Hoshiarpur	CONSTRUCTION OF GOVT. DEGREE COLLEGE AT DHOLBAHA, DISTT. HOSHIARPUR	CE North No.12/19/2018 dt.04.01.2019	13.78	08.03.19	11.93	11.93	100%	0.70	1.85	Work completed 31.01.2022
9	Hoshiarpur	CONSTRUCTION OF GOVT. DEGREE COLLEGE AT VILLAGE MUKHLIANA BLOCK CHABEWAL, DISTRICT HOSHIARPUR.	Special Secretary Higher Education letter No. 1090 dated 19.04.2021	13.44	03.06.2021	11.85	11.80	76%	2.00	1.64	31.12.2022
10	Hoshiarpur	Repair of Renovation of E-Block in Govt. College Hoshiarpur	Deptt, of Higher Edu. No.9/01/2018-3C-Cell 158/158 dt. 22.01.2020	1.40	31.12.2021	1.32	0.79	75%	0.40	0.61	31.12.2022
11	Jalandhar-1	Contns of sports College at jalandhar	Secretary Govt of Pb. Higher Education & Language Deptt No. 17/2/2015-5 Edu Cell/547078/3 Dt. 24.07.2015	24.96	-	24.13	23.01	Main Building 98% Indoor Hall 97% Play Ground	0.50	1.95	31.10.2022
12	Jalandhar-1	Govt. College at Shahkot	Pb. Govt. memo No. 12/02/2018 5- फा 492 दिती 24.09.2018	12.04	02.02.19	8.90	9.03	98%	0.80	3.01	30.09.2022
13	Jalandhar-1	Construction of Baba Sahib Bhim Rao Ambedkar Govt. College (Girls) at Boota Mandi in Distt. Jalandhar.	ਸਦਕਰਦਰਿਓ ਘੋਟ. ਡ ਵਯ. ਫਿਰਦਰ ਓ. ਡ ਲੋਕਸਭਿਓਰਫ ਘਦਘਟ. 15/9/2017-5 /151189 dt. 28.06.2019	11.47	01.10.2019	9.21	9.11	97%	0.20	2.36	30.09.2022
14	Jalandhar-2	Construction of Govt. College at Jadla in District SBS Nagar	Secy. Pb Govt. Higher Education Deptt. (Edu Br -1 Chandigarh No. 1292022/1 dt. 8.8.18	11.89	21.11.18	11.14	10.88	93%	1.11	1.01	31.10.2022
15	Jalandhar-2	CONSTN. OF CONFERENCE CUM SEMINAR HALL IN NAWAB JASSA SINGH AHLUWALIA GOVT. COLLEGE AT KAPURTHALA (PUNJAB) (Funded By RUSA)	Secy. Higher education and language dept. Chd. Letter no.09/01/2018-3E.C.163 dated 22.1.2020	1.40	21.12.2020	1.12	1.00	93%	0.00	0.40	31.10.2022
16	Pathankot	Construction of Govt. College at Sujampur	Vide Special Secretary Higjer Education Punjab Chndigarh No. 15/06/2014-5C. Cell/177/192 dated: 07.03.2014	13.37	23.06.2014	12.08	11.57	98%	1.63	1.80	30.09.2022
17	Pathankot	Construction of Indoor Gymnasium Hall Girls Toilets Block and Other works in Government Guru Nanak College Kala Afgana in District Gurdaspur	No. 9/7/2018-3/Edu.Cell/1604956/01 dt: 30.10.2019	1.00	16.03.2020	0.71	0.67	98%	0.33	0.33	31.10.2022
18	Pathankot	Construction of Degree College Ladhupur Block Kahnawan District Gurdaspur.	No.15/2/2016-5/Edu. Cell/868791/1 dated 01.11.2016	6.00	23.05.2016	6.00	4.84	96%	0.00	1.16	31.10.2022
19	Pathankot	Construction of Degree College Kalanaur District Gurdaspur	No.12/6/2017-6C/1169481/1 dated 20.02.2018	12.24	10.05.2018	8.78	6.58	90%	3.46	5.66	30.11.2022
20	Pathankot	Govt. Collage at Sidhpur	Higher Education Punjab Chndigarh No. 12/10/2018-6C. /1368411/1 dated: 06.12.2018	13.50	28.02.19	10.09	10.94	92%	3.41	2.56	31.10.2022
21	Sangrur	Construction of New Classs Rooms in Govt. College, Malerkotta.	Education Wing.No. 9/1 /2018-3 C. Cell /411352/1 Dt.Chd.5.2.2019	2.00	28.05.19.	1.92	1.08	88%	0.20	0.92	31.12.2022
22	Sangrur	Const.of Govt. College Barnala (Balance Works)	Hon'ble Secy.Higher Edu. No. 189468 dt. 55.03.14	15.87	19.06.14	11.54	0.00			0.00	
					13.12.2021	3.63	2.28	60%	0.00	1.35	31.10.2022
23	Sangrur	Const.of Govt. Girls Degree College, At Malerkotta	Principal Office No.12/15/18-6 फा1(4फा)/948 dt.30.03.2021	8.71	02.06.2021	7.76	7.71	68%	1.50	1.00	31.10.2022
24	Sangrur	Construction of Digital Library in Govt. Ranbir College at Sangrur	1/6/20-2 f:ZH;?b /1669 दद 02.09.2020	2.00	17.03.2021	1.68	1.34	75%	0.2	0.66	31.10.2022
TOTAL				232.89			182.25		24.83	38.40	