

Status of DIET Buildings

1	SAS Nagar	Construction of DIET Building at Village Budhanpur, District SAS Nagar.	no. ਸਸਮ/ਸਿਵਲ ਵਰਕਸ/2019/3567 dated 03.01.2020	4.55	09.04.2020	4.55	90%	4.05	0.50	-	Revised estimate amounting to Rs.564.96 lacs has been submitted to Director Gen. school edu.-cum-state project director, Punjab vide CE Horticulture, PWD B&R letter no. 1688 dated 01.01.2021 for revised AA & the same has yet not received.
2	Sangrur	Construction of Auditorium Hall in DIET Building at Sangrur	No.189846/2021/1 Dated 01.06.2021	4.16	09.08.2021	1.15	60%	1.15	3.01	31.10.2022	Work in progress
			Total	8.71		5.70		5.20	3.51		