

STATUS OF WORKS RELATING TO DEPARTMENT OF MEDICAL EDUCATION AND RESEARCH														
Sr. No.	Name of Circle	Name of the Work / Head	Client Deptt / funding agency	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
				No. & Date	Amount (In Cr.)									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Amritsar	Construction of 30 Nos. Class-IV quarters and 20 Nos. Class III quarters in Medical college at Amritsar.	Director Medical Education and Research dept. Punjab.	Director Medical Education and Research dept. Punjab vide letter no.3/2/2018-A8/Account Branch/2910-15 dated 06.02.2019	8.58	30.06.2020	7.94	70%	6.27	6.03	0.00	2.31	31.12.2022	
2	Amritsar	Construction of 3 Nos Warden House for Girls Hostel Block at Govt. Medical College Amritsar.	Department of Medical Education & Research	D856 dt. 30-12-2019.	0.71	15-12-2020	58.00	37%	0.14	0.14	0.20	0.57	31.12.2022	
3	Amritsar	Construction of Boys Hostel at G.N.D.Hospital Amritsar	Department of Medical Education & Research	966 dt 07-02-2020	16.50	22-03-2021	10.19	90%	10.16	10.16	0.00	6.34	31.12.2022	Enhancement case under process for approval.
4	Amritsar	Development of Sports Facilities and Construction of Pavilion & Stands. In Govt. Medical College at Amritsar (Punjab)	Department of Medical Education & Research	7/12/2019-5ਸਮਸ3/1487 ਖਿੱਤੀ 27-02-2020	2.29	11-03-2021	1.80	90%	1.28	1.28	0.34	1.01	31.12.2022	
5	Amritsar	Addition/Alteration of 3 Nos Type-B and 7 Nos Type-C Doctor's Residences in Govt. Medical College at Amritsar (Punjab)	Department of Medical Education & Research	7/27/2019-5ਸਮਸ3/10862 ਖਿੱਤੀ 30-12-2019	1.73	11-03-2021	1.30	90%	1.04	1.04	0.26	0.69	31.12.2022	
6	Patiala 1	Construction of Class-3 & 4 Employees Housing in Rajindra Hospital at Patiala.	Deptt. Of Medical Edu. & Research	Under Secy.Pb. Govt. Medical Edu. & Research Deptt. Chd. No. 9561-67	76.328	07.01.22	73.47	4%	0.00	0.00	15.27	76.328	06.07.23	Pending Liability column funds required to start works and demand already eraised to various level @25% of A.A is reflected
7	Patiala 1	Construction Of Junior Resident Hostel In Govt. Medical College At Patiala	Deptt. Of Medical Edu. & Research	Under Secy.Pb. Govt. Medical Edu. & Research Deptt. Chd. No. 8489-95	13.525	31.12.21	11.32	7%	0.00	0.00	2.71	13.525	31.03.23	
8	Patiala 1	Construction Of Faculty Housing In Govt. Medical College Patiala	Deptt. Of Medical Edu. & Research	Under Secy.Pb. Govt. Medical Edu. & Research Deptt. Chd. No. 8053-59	15.589	31.12.21	11.47	3%	0.00	0.00	3.12	15.589	31.03.23	
9	Patiala 1	Construction Of Senior Resident Housing In Govt. Medical College At Patiala	Deptt. Of Medical Edu. & Research	Under Secy.Pb. Govt. Medical Edu. & Research Deptt. Chd. No. 7860-65	17.670	31.12.21	14.66	3%	0.00	0.00	3.54	17.670	31.03.23	

Sr. No.	Name of Circle	Name of the Work / Head	Client Deptt / funding agency	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
				No. & Date	Amount (In Cr.)									
10	Patiala 1	Const. of Sports Hall in GMC Patiala	Deptt. Of Medical Edu. & Research	Under Secy.Pb. Govt. Medical Edu. & Research Deptt. Chd. No. 9071-76	4.750	31.03.22	2.81	2%	0.00	0.00	0.96	4.750	31.12.22	
11	Patiala 1	Renovation of Rajindra Hospital Patiala	Deptt. Of Medical Edu. & Research	Director Medical Edu. & Research Pb. Govt. Dept SAS Mohali. No. 3/3/A-8-P-2018/2881 Date 16.05.2018	9.020	07.03.19		100%	7.66	8.28	1.36	1.36	Work Completed	
12	Patiala 1	Renovation of GMC Patiala	Deptt. Of Medical Edu. & Research	Director Medical Edu. & Research Pb. Govt. Dept SAS Mohali. No. 3/3/A-8-P-2018/10737 Date 16.05.2018	8.470	09.11.18		100%	6.35	6.39	0.85	0.85		
13	Patiala 1	Const. of Multi Level Car Parking in GMC Patiala	Deptt. Of Medical Edu. & Research	Director Medical Edu. & Research Pb. Govt. Dept SAS Mohali. No. 3/3/A-8-P-2018/10737 Date 16.05.2018	12.220	07.03.19		100%	10.39	10.74	1.83	1.83		
14	Patiala 1	Const of 2nd and 3rd Floor Block C Govt. Dental Hospital Patiala	Deptt. Of Medical Edu. & Research	Director Medical Edu. & Research Pb. Govt. Dept SAS Mohali. No. 3/3/A-8-P-2018/10754 Date 25.06.2018	5.460	07.03.19		100%	5.35	5.39	0.11	0.11		
15	Patiala 1	Renovation and S/R of Various Building in Ayurvedic at Patiala	Deptt. Of Medical Edu. & Research	Director Medical Edu. & Research Pb. Govt. Dept SAS Mohali. No. 3/3/A-8-P-2018/2846 Date 16.05.2018	2.880	09.11.18		100%	1.87	1.90	0.30	0.30		
16	Patiala 1	Const. of Nursing Hostel In Govt. Nursing College at New Rajindra Hospital Patiala (Punjab).	Deptt. Of Medical Edu. & Research	Director Medical Edu. & Research Pb. Govt. Dept SAS Mohali. No. 3/3/A-8-P-2018/10754 Date 25.06.2018	9.990	07.03.19							Not work received	
17	Chandigarh	Const. of Boundary Wall of Dr. B.R. Ambedkar State Institute At Medical Sciences SAS Nagar Mohali	Medical Education and Research Department.	Medical Education and Research Vide Lt. No. 7-4-2020-5 मम3/2525 Dt. Chd. 19/3/2021	1.88	29.04.2021	1.88	89%	1.23	1.23	0.65	0.65	30.11.2022	
		TOTAL			207.59		194.84		51.74		31.50	143.88		